


Dragages Singapore & the Bouygues Construction Group



IN SINGAPORE SINCE 1984











2,000+

EMPLOYEES



+35
PROJECTS IN SINGAPORE



13.4

BILLION EURO OF TURNOVER





PPVC PIONEER
BIZE SAFE STAR
TRIPLE ISO CERT.



60%

OF INTERNATIONAL TURNOVER

ACTIVE IN 26
COUNTRIES





Some of our International Reference









Some of our International Reference









Our PPVC Experience

2014

Crowne Plaza Hotel Extension



Steel PPVC System
10-storey hotel, 252 PPVC modules

2018

Perumal Road



Concrete PPVC System
1 tower 23-storey residential (116 units)
1 tower 18-storey service apartment (240 units)
680 PPVC modules

2016

Woodlands Nursing Home



Hybrid PPVC System

9-storey nursing home,
343 PPVC modules

2018

Garden Residences



Concrete PPVC System
5 blocks, 15-storey apartments
(613 units),
2012 PPVC modules

2016

Clement Canopy



Concrete PPVC System

40-storey residential (505 units),
1866 PPVC modules

2019

BCA Academy Phase 2



5S PPVC / APCS / PDV / MET
7-storey zero energy building (MET)

16-storey super low energy building

(PPVC, APCS and PDV)

2017

Park Colonial



Concrete PPVC System
6 blocks, 14-15-16-storey apartments
(837 units),
2514 PPVC modules

2019

The M @ Middle Road




Concrete PPVC System
4 blocks, 20-storey
522 units












PPVC Design Development

BIM used in the Design to facilitate precast and prefabrication coordination








PPVC Design Development

Design Teamwork
3 Disciplines to
develop PPVC
collaboratively



SERVICES

M&E



STRUCTURAL MODEL




ARCHITECTURAL FINISHES





PPVC Design Development

MODULAR DESIGN FOR APARTMENT UNIT



Characteristics of the PPVC system

6 Sided RC PPVC Module

Wall

Comprises of RC walls located on the two long sides of the modules.

Floor Slab

Comprises of RC floor slab spanning across the shorter span of modules on beams.

Balcony and AC Ledge

Balcony/ AC slab will be cantilever.

Ceiling

RC ceiling flat slab is provided



RC PPVC Modules

Pre-finished in the factory
 Following Requirements of
 COP on Buildability 2015

This PPVC system developed by Dragages Singapore is particularly suited for residential building projects as it provides robustness on the structure and enhanced durability.





MEP services

MEP Coordination

Structural & Fire Safety

Integrity between modules

Maintenance accessibility

Robust design for construction errors







PPVC Fabrication & Installation

M&E Services
















Carcass Fabrication at Grisek Jaya





Fit Out Installation at Jurong Port

- MEP High Level installation
- Ceiling Clearance
- MEP fittings

Final Installation on Site

- MEP Connections
- Final Light Fixtures
- Condensing Units









BOUYGUES

PPVC Construction

<u>Stage 1 – Carcass Fabrication</u>



Panel fabrication / casting



3D Module after casting



Module ready for delivery

Stage 2 – Fit Out Installation



Module arrangement



Fit out works



Module ready for delivery

<u>Stage 3 – Site Installation</u>



Preparation for Transfer Slab



Lifting process




PPVC Module is installed



PPVC Yard – Plant and Capacity

- Dragages Singapore has invested in large yard for self production
- This will guarantee timing and quality control

Carcass Module Production Yard











PPVC Fit-Out Factory at Jurong Port



PPVC Yard – Plant and Capacity







Location	Yard 10A & 10B of Free Trade Zone
Factory Area	7,400m2 (6,956m2 covered area and 444m2 open yard)
Capacity	140 modules
Machinery	Gantry Crane: 2nos 32T and 2nos 40T








PPVC Yard – Plant and Capacity

- Dragages Singapore has invested in a large factory for self production
- This will guarantee timing and quality control



Fit Out Factory







PPVC Construction – Logistic Management



Transportation Flow Chart

Carcass Fabrication Yard




Fit Out Factory



Final Installation

Typical Convoy



Convoy Size

LTA Guidelines w/o Police Escort

Length Width Height \rightarrow 18.950 m

No limit

 \rightarrow 3.100 m

< 3.4m

 \rightarrow 4.315 m


< 4.5m







PPVC Construction – Logistic Management







PPVC Construction – Logistics Management



Site Restrictions Consideration

<u>Access</u>

- Tight Access (One Lane)
- Limited Site Unloading Lots









PPVC Construction – Equipment



- High capacity tower crane
- ~ 15 minutes per module for lifting and installation only
- 10-12 modules a day per tower crane can be achieved









Project Site And Factories

DIGITAL TOOL FOR H&S, QA/QC AND PRODUCTION FOLLOW-UP













- 1. Safety During Construction
- 2. Defect Management During Construction
 - 3. Defect Management During Handover
 - 4. PPVC Production Management
- 5. Real Time fabrication progress tracking
 - 6. Data Analytics










Project Site And Factories

DEFECT – DATA ANALYTICS









PPVC Fabrication & Installation – Real Time Tracking

FIT-OUT FACTORY AVERAGE OF 50 TASKS PER MODULES ARE TRACKED, STATUS UPDATED REAL TIME













PPVC Delivery – Real Time Tracking & Feedback

To ensure effective communication between site and factories (Grisek Jaya, Jurong Port, etc.), we are using UBIKEY as a common platform to share info, discuss issues/ concerns, coordination for all delivery matters.














Technical Presentation

Technical Challenges for PPVC 2.0

- 1). Design requirement from Client & Consultant:
 - Bigger PPVC module results in heavier module
 - Irregular shape results in 3D complex mould
 - Bigger opening requires additional support and are prone to cracks (due to mishandling)




















Technical Presentation

Technical Challenges for PPVC 2.0

- 1). Design requirement from Client & Consultant:
 - Space Requirement
 - => High Headroom
 - => Ventilation requirements










BCAA PPVC Toilet Carcass (5-sided modular shape)

BCAA PPVC Top Beam









BCAA PPVC Carcass (5-sided modular shape)








Technical Presentation

Technical Challenges for PPVC 2.0





Clement Canopy

Total = 1,866 PPVC modules 48 types of PPVC Modules 26 sets of PPVC moulds

